BRHAT BANGALORE MAHANAGARA PALIKE
INSPECTION REPORT

Sl No	Description	Details	Remarks
1	Name of Work	Providing lighting system to Geleyara Balaga park part 1 and 2 Ward no.12	
2	Estimate Cost	5.50 Lakhs	
3	Administrative Approved No and Date	BBMP/EE/Dz/AS/15/2016-2017 Dated:30.05.2016	
4	Technical sanction No. and Date	BBMP/EE/Dz/TS/05/2016-2017 Dated:06.06.2016	
5	Job Code No. and P Code No.	012-15-000033	
6	Tender Direct Entrested to KRIDL	Yes	
7	if Tender, Tender Notification No. Date and Publication in daily news Paper		
8	Tender Approved Details	M/s KRIDL	
9	Work Order No and Date	EE(Ele)/DZ/W.O/19/16-17 Dtd:03.03.2017	
10	Stipulation time of Completion	60 Days	
11	Actual Date of Commencement	03.03.2017	
12	Actual Date of Completion	20.04.2017	
13	Delay if any	Nil	

14	Reason for Delay	Nil	
15	Payment made till date.	Nil	
16	Status of Work	Completed	
17	Photograph verified	Enclosed	
18	Date of Inspection	15.04.2017	
19	MB No. and Page No.	MB No. 5124/17-18 Page No. 512312 to 512318	
20	BR No. and Date	03/17-18 Dtd:20.04.2017	
21	Section officer	SRI BABU REDDY (J.E)	
22	Sub Division Office	SRI RAJENDRA NAIK, AEE (Electrical) Electrical Sub Division.	
23	Observation		
a	Work Quality	Satisfactory	
b	Comments	Work completed as per MB	

Executive Engineer (Ele)
Bruhath Bangalore Mahanagara Palike
Dasarahalli Zone